


CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
1	IMPORTANT DATES & MILESTONES	515 days?	12/17/19	12/20/21	628 days?	12/17/19	6/1/22	618 days?	12/17/19	5/18/22	618 days	12/17/19	NA	99%														
2	Letter of Intent	0 days	12/17/19	12/17/19	0 days	12/17/19	12/17/19	0 days	12/17/19	12/17/19	0 days	12/17/19	12/17/19	100%														
3	Project Kick-Off Meeting	0 days	2/25/20	2/25/20	1 day	2/25/20	2/25/20	1 day	2/25/20	2/25/20	1 day	2/25/20	2/25/20	100%														
4	Contracts Signed (Late Date)	0 days	5/15/20	5/15/20	0 days	5/15/20	5/15/20	0 days	5/15/20	5/15/20	0 days	5/15/20	5/15/20	100%														
5	Building Permit Issuance	0 days?	5/25/20	5/25/20	0 days?	4/30/20	4/30/20	0 days?	4/30/20	4/30/20	0 days	4/30/20	4/30/20	100%														
6	Occupancy	0 days	9/24/21	9/24/21	0 days	3/7/22	3/7/22	0 days	2/21/22	2/21/22	0 days	NA	NA	0%														
7	Substantial Performance (Oct. 31/21)	0 days	10/4/21	10/4/21	0 days	3/15/22	3/15/22	0 days	3/1/22	3/1/22	0 days	NA	NA	0%														
8	Total Completion (Dec. 31/21)	0 days	12/20/21	12/20/21	0 days	6/1/22	6/1/22	0 days	5/18/22	5/18/22	0 days	NA	NA	0%														
9	GENERAL REQUIREMENTS	412 days?	5/7/20	12/17/21	539 days?	4/16/20	5/31/22	529 days?	4/16/20	5/17/22	18.52 days	4/16/20	NA	4%														
10	Data Preparation & Layout	10 days	5/7/20	5/20/20	31 days	5/1/20	6/12/20	31 days	5/1/20	6/12/20	31 days	5/1/20	6/12/20	100%														
11	Bonding & Insurance	0 days	5/20/20	5/20/20	0 days	4/16/20	4/16/20	0 days	4/16/20	4/16/20	0 days	4/16/20	4/16/20	100%														
12	Start-up, Locates, Mobilization	23 days	5/20/20	6/19/20	4 days	5/20/20	5/25/20	4 days	5/20/20	5/25/20	4 days	5/20/20	5/25/20	100%														
13	Temporary Power	358 days	5/20/20	10/15/21	358 days	5/22/20	10/15/21	358 days	5/22/20	10/15/21	0 days	5/22/20	NA	0%														
14	Permanent Power Established	0 days	9/18/20	9/18/20	0 days	5/24/21	5/24/21	0 days	5/24/21	5/24/21	0 days	NA	NA	0%														
15	Winter Heating (Season #1)	80 days	11/16/20	3/19/21	80 days	11/16/20	3/17/21	80 days	1/21/21	5/12/21	0 days	1/21/21	NA	0%														
16	Winter Heating (Additional Season)	0 days	NA	NA	110 days	9/28/21	3/8/22	80 days	11/15/21	3/14/22	0 days	NA	NA	0%														
17	Construction Cleaning	15 days	9/6/21	9/24/21	15 days	2/15/22	3/7/22	15 days	2/1/22	2/21/22	0 days	NA	NA	0%														
18	IAQ Testing	1 day	9/27/21	9/27/21	1 day	3/8/22	3/8/22	1 day	2/22/22	2/22/22	0 days	NA	NA	0%														
19	Demobilization	10 days	9/13/21	9/24/21	10 days	2/22/22	3/7/22	10 days	2/8/22	2/21/22	0 days	NA	NA	0%														
20	Surveying	5 days	9/20/21	9/24/21	5 days	3/1/22	3/7/22	5 days	2/15/22	2/21/22	0 days	NA	NA	0%														
21	Commissioning	340 days?	8/17/20	12/17/21	340 days?	2/2/21	5/31/22	340 days?	1/19/21	5/17/22	0 days	NA	NA	0%														
22	Commissioning (Process)	340 days?	8/17/20	12/17/21	340 days?	2/2/21	5/31/22	340 days?	1/19/21	5/17/22	0 days	NA	NA	0%														
23	Building/Occupancy Review	95 days	5/17/21	9/24/21	105 days	10/4/21	3/7/22	127 days	8/19/21	2/21/22	0 days	NA	NA	0%														
24	Above Ceiling Inspections (2nd Floor)	5 days	5/17/21	5/21/21	5 days	10/4/21	10/8/21	5 days	8/19/21	8/25/21	0 days	NA	NA	0%														
25	Above Ceiling Inspections (1st Floor)	5 days	6/7/21	6/11/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
26	Occupancy Review (by Consultants/Town)	5 days	9/20/21	9/24/21	5 days	3/1/22	3/7/22	5 days	2/15/22	2/21/22	0 days	NA	NA	0%														
27	General Review Letters Issued	0 days	9/24/21	9/24/21	0 days	3/7/22	3/7/22	0 days	2/21/22	2/21/22	0 days	NA	NA	0%														
28	Substantial Performance Procedure	66 days	7/9/21	10/8/21	71 days	12/6/21	3/22/22	71 days	11/22/21	3/8/22	0 days	NA	NA	0%														
29	Provide Notice of SP Date	0 days	7/9/21	7/9/21	0 days	12/6/21	12/6/21	0 days	11/22/21	11/22/21	0 days	NA	NA	0%														
30	Affirmation of SP Date	0 days	9/3/21	9/3/21	0 days	2/8/22	2/8/22	0 days	1/25/22	1/25/22	0 days	NA	NA	0%														
31	Submit O&M Manuals, Shop Drawings&Reports	0 days	9/10/21	9/10/21	0 days	2/15/22	2/15/22	0 days	2/1/22	2/1/22	0 days	NA	NA	0%														
32	Apply for Substantial Performance	1 day	10/1/21	10/1/21	1 day	3/8/22	3/8/22	1 day	2/22/22	2/22/22	0 days	NA	NA	0%														



 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
33	Deficiency Review & Report (by Consultants)	5 days	10/4/21	10/8/21	5 days	3/9/22	3/15/22	5 days	2/23/22	3/1/22	0 days	NA	NA	0%														
34	SP Publication (by Remo)	5 days	10/4/21	10/8/21	5 days	3/16/22	3/22/22	5 days	3/2/22	3/8/22	0 days	NA	NA	0%														
35	Total Completion Process	50 days	10/11/21	12/17/21	50 days	3/23/22	5/31/22	50 days	3/9/22	5/17/22	0 days	NA	NA	0%														
36	Address Deficiencies	45 days	10/11/21	12/10/21	45 days	3/23/22	5/24/22	45 days	3/9/22	5/10/22	0 days	NA	NA	0%														
37	Total Completion Review&Report (by Consultants)	5 days	12/13/21	12/17/21	5 days	5/25/22	5/31/22	5 days	5/11/22	5/17/22	0 days	NA	NA	0%														
38	IMPACTS TO SCHEDULE	0 days	NA	NA	138 days?	6/22/20	1/11/21	127 days?	6/22/20	12/15/20	115.66 days	6/22/20	NA	91%														
39	[ITS] #001 - Poor Soil Conditions + Helical Piles	0 days	NA	NA	138 days?	6/22/20	1/11/21	127 days?	6/22/20	12/15/20	114.38 days	6/22/20	NA	90%														
40	[CA] CA#3 - Monitoring Plates	0 days?	NA	NA	9 days?	6/22/20	7/2/20	9 days?	6/22/20	7/2/20	9 days	6/22/20	7/2/20	100%														
41	[CA] CA#3 - Investigation & Reporting	0 days?	NA	NA	30 days	6/26/20	8/6/20	73 days	6/26/20	10/6/20	73 days	6/26/20	10/6/20	100%														
42	NOC #6/CO #2: Helical Piles (Qty. 112)	0 days	NA	NA	85 days	8/27/20	12/23/20	74 days	8/27/20	12/8/20	74 days	8/27/20	12/8/20	100%														
43	Helical Pile (NOC Issuance)	0 days	NA	NA	0 days	8/27/20	8/27/20	0 days	8/27/20	8/27/20	0 days	8/27/20	8/27/20	100%														
44	Helical Pile (Change Order Issuance)	0 days	NA	NA	0 days	9/9/20	9/9/20	1 day	9/1/20	9/1/20	1 day	9/1/20	9/1/20	100%														
45	Helical Pile (Engineering/Shop Drawings)	0 days	NA	NA	1 day	9/11/20	9/11/20	1 day	9/11/20	9/11/20	1 day	9/11/20	9/11/20	100%														
46	Helical Pile (Test Installation)	0 days?	NA	NA	1 day	9/10/20	9/10/20	1 day	9/10/20	9/10/20	1 day	9/10/20	9/10/20	100%														
47	Helical Pile (Shop Drawing Review)	0 days	NA	NA	5 days	9/14/20	9/18/20	0 days	9/11/20	9/11/20	0 days	9/11/20	9/11/20	100%														
48	Helical Pile (Order)	0 days	NA	NA	0 days	9/18/20	9/18/20	1 day	9/11/20	9/11/20	1 day	9/11/20	9/11/20	100%														
49	Helical Pile (Deliveries)	0 days	NA	NA	8 days	10/7/20	10/21/20	8 days	10/7/20	10/21/20	8 days	10/7/20	10/21/20	100%														
50	Helical Pile (Installation)	0 days	NA	NA	45 days	10/14/20	12/23/20	34 days	10/14/20	12/8/20	34 days	10/14/20	12/8/20	100%														
51	NOC #7/CO #?: Helical Piles (Qty. 12 Add'l)	0 days	NA	NA	113 days	7/27/20	1/11/21	102 days	7/27/20	12/15/20	35.48 days	7/27/20	NA	35%														
52	Helical Pile #2 (NOC Issuance)	0 days	NA	NA	0 days	7/27/20	7/27/20	0 days	7/27/20	7/27/20	0 days	NA	NA	0%														
53	Helical Pile #2 (Change Order Issuance)	0 days	NA	NA	0 days	8/7/20	8/7/20	0 days	8/7/20	8/7/20	0 days	NA	NA	0%														
54	Helical Pile #2 (Engineering/Shop Drawings)	0 days	NA	NA	15 days	9/11/20	10/1/20	15 days	9/11/20	10/1/20	0 days	NA	NA	0%														
55	Helical Pile #2 (Shop Drawing Review)	0 days	NA	NA	5 days	9/14/20	9/18/20	1 day	9/11/20	9/11/20	1 day	9/11/20	9/11/20	100%														
56	Helical Pile #2 (Order)	0 days	NA	NA	0 days	9/18/20	9/18/20	1 day	9/11/20	9/11/20	1 day	9/11/20	9/11/20	100%														
57	Helical Pile #2 (Deliveries)	0 days	NA	NA	1 day	10/22/20	10/22/20	1 day	10/22/20	10/22/20	1 day	10/22/20	10/22/20	100%														
58	Helical Pile #2 (Installation)	0 days	NA	NA	5 days	1/5/21	1/11/21	5 days	12/9/20	12/15/20	5 days	12/9/20	12/15/20	100%														
59	[ITS] #002 - Foundation Redesign	0 days	NA	NA	33 days	9/23/20	11/6/20	34 days	9/23/20	11/9/20	34 days	9/23/20	NA	99%														
60	NOC #7/CO #?: Foundation Redesign	0 days	NA	NA	33 days	9/23/20	11/6/20	34 days	9/23/20	11/9/20	34 days	9/23/20	NA	99%														
61	Foundation Redesign (NOC Issuance)	0 days	NA	NA	0 days	9/23/20	9/23/20	0 days	9/23/20	9/23/20	0 days	9/23/20	9/23/20	100%														
62	Foundation Redesign (Change Order Issuance)	0 days	NA	NA	0 days	10/6/20	10/6/20	0 days	10/6/20	10/6/20	0 days	NA	NA	0%														
63	Foundation Redesign (Reinforcing Shop Drawings)	0 days	NA	NA	5 days	10/12/20	10/16/20	5 days	10/12/20	10/16/20	5 days	10/12/20	10/16/20	100%														
64	Foundation Redesign (Shop Drawing Review)	0 days	NA	NA	5 days	10/19/20	10/23/20	8 days	10/20/20	10/29/20	8 days	10/20/20	10/29/20	100%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Scheduled Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
65	Foundation Redesign (Reinforcing Delivery)	0 days	NA	NA	0 days	11/6/20	11/6/20	1 day	11/9/20	11/9/20	1 day	11/9/20	11/9/20	100%														
66	[ITS] #003 - Structural Steel (Held for Potential Redesign)	0 days	NA	NA	10 days	10/5/20	10/16/20	2 days	10/5/20	10/6/20	2 days	10/5/20	10/6/20	100%														
67	[CA] CA#3 - Shear Wave Analysis	0 days?	NA	NA	10 days	10/5/20	10/16/20	2 days	10/5/20	10/6/20	2 days	10/5/20	10/6/20	100%														
68	Structural Steel (Shop Drawings Return)	0 days	NA	NA	1 day	10/6/20	10/6/20	1 day	10/6/20	10/6/20	1 day	10/6/20	10/6/20	100%														
69	SITE WORK	285 days	5/25/20	7/9/21	394 days	5/21/20	12/3/21	362 days	5/21/20	10/20/21	187.93 days	5/21/20	NA	52%														
70	General - Site Work	270 days	5/25/20	6/18/21	379 days	5/21/20	11/12/21	347 days	5/21/20	9/29/21	285.88 days	5/21/20	NA	82%														
71	Project Construction Sign	5 days	6/22/20	6/26/20	5 days	5/26/20	6/1/20	5 days	5/26/20	6/1/20	5 days	5/26/20	6/1/20	100%														
72	Erosion & Sediment Control	5 days	5/25/20	5/29/20	2 days	5/22/20	5/25/20	2 days	5/22/20	5/25/20	2 days	5/22/20	5/25/20	100%														
73	Stripping / Cutting / Removals (Building Area)	10 days	6/1/20	6/12/20	5 days	5/21/20	5/27/20	5 days	5/21/20	5/27/20	5 days	5/21/20	5/27/20	100%														
74	Monitoring Well Removal	0 days?	NA	NA	1 day	6/12/20	6/12/20	1 day	6/12/20	6/12/20	1 day	6/12/20	6/12/20	100%														
75	Soil Engineering (T/O Ftg. Building Area)	10 days	6/15/20	6/26/20	87 days	5/28/20	9/25/20	87 days	5/28/20	9/25/20	87 days	5/28/20	9/25/20	100%														
76	Soil Engineering (Site)	10 days	8/10/20	8/21/20	10 days	5/28/20	4/26/21	10 days	5/28/20	4/5/21	9 days	5/28/20	NA	90%														
77	Backfilling (Foundations)	15 days	7/20/20	8/7/20	94 days	12/3/20	4/23/21	82 days	11/30/20	4/2/21	76.37 days	11/30/20	NA	93%														
78	Backfilling (Frost Protection)	0 days?	NA	NA	50 days	12/3/20	2/22/21	32 days	11/30/20	1/22/21	32 days	11/30/20	1/22/21	100%														
79	Backfilling (Balance of Building)	15 days	7/20/20	8/7/20	15 days	4/5/21	4/23/21	27 days	12/7/20	4/2/21	22.95 days	12/7/20	NA	85%														
80	Rough Grading	15 days	8/10/20	8/28/20	15 days	4/26/21	5/14/21	15 days	4/5/21	4/23/21	0 days	NA	NA	0%														
81	Base & Sub-Base	10 days	8/31/20	9/11/20	10 days	5/17/21	5/28/21	10 days	4/26/21	5/7/21	0 days	NA	NA	0%														
82	Traffic Signage	5 days	6/14/21	6/18/21	5 days	11/8/21	11/12/21	5 days	9/23/21	9/29/21	0 days	NA	NA	0%														
83	Site Services	40 days	6/15/20	8/7/20	16 days	7/27/20	8/17/20	16 days	7/27/20	8/17/20	11 days	7/27/20	NA	69%														
84	Storm Sewers	15 days	6/15/20	7/3/20	7 days	8/4/20	8/12/20	7 days	8/4/20	8/12/20	7 days	8/4/20	8/12/20	100%														
85	Sanitary Sewers	10 days	7/6/20	7/17/20	0 days	7/27/20	7/27/20	0 days	7/27/20	7/27/20	0 days	7/27/20	7/27/20	100%														
86	Watermain&Firemain	10 days	7/20/20	7/31/20	3 days	7/28/20	7/31/20	3 days	7/28/20	7/31/20	3 days	7/28/20	7/31/20	100%														
87	Tap of Existing Watermain	0 days?	NA	NA	1 day	8/17/20	8/17/20	1 day	8/17/20	8/17/20	1 day	8/17/20	8/17/20	100%														
88	[CA] Municipal Sewer Connections	5 days	8/3/20	8/7/20	5 days	8/3/20	8/7/20	5 days	8/3/20	8/7/20	0 days	NA	NA	0%														
89	Curbs	30 days	4/19/21	5/28/21	30 days	9/13/21	10/22/21	30 days	7/29/21	9/8/21	0 days	NA	NA	0%														
90	Concrete Curbs (Building)	10 days	4/19/21	4/30/21	10 days	9/13/21	9/24/21	10 days	7/29/21	8/11/21	0 days	NA	NA	0%														
91	Concrete Curbs (Entrances)	10 days	5/3/21	5/14/21	10 days	9/27/21	10/8/21	10 days	8/12/21	8/25/21	0 days	NA	NA	0%														
92	Concrete Toe Wall (Training Area)	3 days	5/17/21	5/19/21	3 days	10/11/21	10/13/21	3 days	8/26/21	8/30/21	0 days	NA	NA	0%														
93	Concrete Curbs (Training Area)	7 days	5/20/21	5/28/21	7 days	10/14/21	10/22/21	7 days	8/31/21	9/8/21	0 days	NA	NA	0%														
94	Asphalt & Concrete Paving	30 days	5/3/21	6/11/21	30 days	9/27/21	11/5/21	30 days	8/12/21	9/22/21	0 days	NA	NA	0%														
95	Gravel (Training Area)	5 days	5/31/21	6/4/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
96	Asphalt Base Coat	5 days	5/10/21	5/14/21	5 days	10/4/21	10/8/21	5 days	8/19/21	8/25/21	0 days	NA	NA	0%														
97	Asphalt Top Coat	5 days	5/17/21	5/21/21	5 days	10/11/21	10/15/21	5 days	8/26/21	9/1/21	0 days	NA	NA	0%														
98	Concrete Aprons	5 days	5/3/21	5/7/21	5 days	9/27/21	10/1/21	5 days	8/12/21	8/18/21	0 days	NA	NA	0%														
99	Concrete Generator Pad	5 days	5/3/21	5/7/21	5 days	9/27/21	10/1/21	5 days	8/12/21	8/18/21	0 days	NA	NA	0%														
100	Concrete Sidewalks	15 days	5/24/21	6/11/21	15 days	10/18/21	11/5/21	15 days	9/2/21	9/22/21	0 days	NA	NA	0%														
101	Line Painting	2 days	5/24/21	5/25/21	2 days	10/18/21	10/19/21	2 days	9/2/21	9/3/21	0 days	NA	NA	0%														
102	Landscaping	35 days	5/24/21	7/9/21	35 days	10/18/21	12/3/21	35 days	9/2/21	10/20/21	0 days	NA	NA	0%														
103	Armourstone	5 days	5/31/21	6/4/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
104	Topsoil / Finish Grading	5 days	6/7/21	6/11/21	5 days	11/1/21	11/5/21	5 days	9/16/21	9/22/21	0 days	NA	NA	0%														
105	Plantings / Bioswale	10 days	6/14/21	6/25/21	10 days	11/8/21	11/19/21	10 days	9/23/21	10/6/21	0 days	NA	NA	0%														
106	Sodding	5 days	6/28/21	7/2/21	5 days	11/22/21	11/26/21	5 days	10/7/21	10/13/21	0 days	NA	NA	0%														
107	Permeable Pavers	5 days	5/24/21	5/28/21	5 days	10/18/21	10/22/21	5 days	9/2/21	9/8/21	0 days	NA	NA	0%														
108	Fencing	5 days	7/5/21	7/9/21	5 days	11/29/21	12/3/21	5 days	10/14/21	10/20/21	0 days	NA	NA	0%														
109	Bicycle Racks	5 days	6/14/21	6/18/21	5 days	11/8/21	11/12/21	5 days	9/23/21	9/29/21	0 days	NA	NA	0%														
110	Site Furniture	10 days	6/14/21	6/25/21	10 days	11/8/21	11/19/21	10 days	9/23/21	10/6/21	0 days	NA	NA	0%														
111	STRUCTURAL CONCRETE	125 days	5/25/20	11/13/20	251 days	6/23/20	6/18/21	246 days	6/23/20	6/11/21	121.97 days	6/23/20	NA	50%														
112	Reinforcing - Deliveries	90 days	5/25/20	9/25/20	226 days	6/23/20	5/14/21	191 days	6/23/20	3/26/21	191 days	6/23/20	NA	99%														
113	Foundation Reinforcing (Order)	0 days	5/25/20	5/25/20	1 day	6/23/20	6/23/20	1 day	6/23/20	6/23/20	1 day	6/23/20	6/23/20	100%														
114	Foundation Reinforcing (Delivery)	0 days	6/8/20	6/8/20	1 day	7/21/20	7/21/20	1 day	7/21/20	7/21/20	1 day	7/21/20	7/21/20	100%														
115	SOG Reinforcing (Order)	0 days	9/7/20	9/7/20	0 days	4/26/21	4/26/21	0 days	3/8/21	3/8/21	0 days	NA	NA	0%														
116	SOG Reinforcing (Delivery)	0 days	9/25/20	9/25/20	0 days	5/14/21	5/14/21	0 days	3/26/21	3/26/21	0 days	NA	NA	0%														
117	Structural Concrete / Precast	45 days	6/29/20	8/28/20	100 days	10/23/20	3/23/21	98 days	10/23/20	3/19/21	77.58 days	10/23/20	NA	79%														
118	Poured Concrete Footings	15 days	6/29/20	7/17/20	25 days	10/23/20	1/18/21	22 days	10/23/20	1/13/21	22 days	10/23/20	1/13/21	100%														
119	Poured Concrete Piers/Foundation Walls	20 days	7/6/20	7/31/20	42 days	12/3/20	2/8/21	35 days	11/23/20	1/20/21	35 days	11/23/20	1/20/21	100%														
120	Hollow-Core Precast	5 days	8/24/20	8/28/20	5 days	3/17/21	3/23/21	5 days	2/15/21	2/19/21	0 days	NA	NA	0%														
121	Poured Concrete Grade Beams	15 days	7/13/20	7/31/20	25 days	1/12/21	2/15/21	10 days	3/8/21	3/19/21	0 days	NA	NA	0%														
122	Slab-On-Grade	20 days	10/5/20	10/30/20	20 days	5/24/21	6/18/21	20 days	4/5/21	4/30/21	0 days	NA	NA	0%														
123	Slab-On-Grade - Pour #1	5 days	10/5/20	10/9/20	5 days	5/24/21	5/28/21	5 days	4/5/21	4/9/21	0 days	NA	NA	0%														
124	Slab-On-Grade - Pour #2	5 days	10/12/20	10/16/20	5 days	5/31/21	6/4/21	5 days	4/12/21	4/16/21	0 days	NA	NA	0%														
125	Slab-On-Grade - Pour #3	5 days	10/19/20	10/23/20	5 days	6/7/21	6/11/21	5 days	4/19/21	4/23/21	0 days	NA	NA	0%														
126	Slab-On-Grade - Apparatus	5 days	10/26/20	10/30/20	5 days	6/14/21	6/18/21	5 days	4/26/21	4/30/21	0 days	NA	NA	0%														
127	Concrete Topping	45 days	9/14/20	11/13/20	35 days	5/3/21	6/18/21	60 days	3/22/21	6/11/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
128	Topping - Mezz. Deck #1	5 days	9/14/20	9/18/20	5 days	5/17/21	5/21/21	5 days	4/1/21	4/7/21	0 days	NA	NA	0%														
129	Topping - Mezz. Deck #2	5 days	10/12/20	10/16/20	5 days	5/31/21	6/4/21	5 days	4/12/21	4/16/21	0 days	NA	NA	0%														
130	Housekeeping Pads	5 days	10/12/20	10/16/20	5 days	5/31/21	6/4/21	5 days	4/12/21	4/16/21	0 days	NA	NA	0%														
131	Topping - HC Precast	5 days	9/28/20	10/2/20	5 days	5/3/21	5/7/21	5 days	3/22/21	3/26/21	0 days	NA	NA	0%														
132	Topping - Stair Pours	5 days	11/9/20	11/13/20	5 days	6/14/21	6/18/21	5 days	6/7/21	6/11/21	0 days	NA	NA	0%														
133	STRUCTURAL STEEL	85 days	7/6/20	10/30/20	260 days	6/10/20	6/18/21	228 days	6/10/20	5/5/21	27.56 days	6/10/20	NA	12%														
134	Anchor Bolts (Delivery)	0 days	7/6/20	7/6/20	1 day	6/10/20	6/10/20	1 day	6/10/20	6/10/20	1 day	6/10/20	6/10/20	100%														
135	Structural Steel (Delivery - ITS #003)	0 days	NA	NA	15 days	1/25/21	2/12/21	15 days	1/21/21	2/12/21	0 days	1/21/21	NA	0%														
136	Structural Steel (Installation)	35 days	8/3/20	9/25/20	49 days	2/16/21	4/30/21	40 days	1/21/21	3/17/21	10 days	1/21/21	NA	25%														
137	Steel Deck (Mezz.)	10 days	8/31/20	9/11/20	10 days	5/3/21	5/14/21	10 days	3/18/21	3/31/21	0 days	NA	NA	0%														
138	Steel Deck (Main / High Roof)	15 days	9/28/20	10/16/20	15 days	5/17/21	6/4/21	15 days	4/1/21	4/21/21	0 days	NA	NA	0%														
139	Steel Deck (Low Roof)	10 days	10/19/20	10/30/20	10 days	6/7/21	6/18/21	10 days	4/22/21	5/5/21	0 days	NA	NA	0%														
140	MASONRY	140 days	9/28/20	4/23/21	100 days	5/3/21	9/17/21	78 days	4/19/21	8/4/21	0 days	NA	NA	0%														
141	Block Non-LB (1st - 2nd Floor - Exterior)	20 days	9/28/20	10/23/20	20 days	5/3/21	5/28/21	20 days	4/19/21	5/14/21	0 days	NA	NA	0%														
142	Block Non-LB (1st Floor - Partitions)	20 days	10/26/20	11/20/20	20 days	6/7/21	7/2/21	20 days	5/17/21	6/11/21	0 days	NA	NA	0%														
143	Block Non-LB (Mezz. - Partitions)	10 days	11/23/20	12/4/20	10 days	7/5/21	7/16/21	10 days	6/14/21	6/25/21	0 days	NA	NA	0%														
144	Block Non-LB (2nd Floor - Partitions)	15 days	12/7/20	1/8/21	15 days	7/19/21	8/6/21	15 days	6/28/21	7/16/21	0 days	NA	NA	0%														
145	Vapour Barrier (Above Grade)	20 days	3/8/21	4/2/21	20 days	8/2/21	8/27/21	20 days	6/17/21	7/14/21	0 days	NA	NA	0%														
146	Insulation	20 days	3/15/21	4/9/21	20 days	8/9/21	9/3/21	20 days	6/24/21	7/21/21	0 days	NA	NA	0%														
147	Brick Veneer (Exterior)	20 days	3/22/21	4/16/21	20 days	8/16/21	9/10/21	20 days	7/1/21	7/28/21	0 days	NA	NA	0%														
148	Brick/Block Washing	5 days	4/19/21	4/23/21	5 days	9/13/21	9/17/21	5 days	7/29/21	8/4/21	0 days	NA	NA	0%														
149	STEEL STUDS & BOARDING	155 days	10/19/20	6/4/21	100 days	6/7/21	10/22/21	100 days	4/22/21	9/8/21	0 days	NA	NA	0%														
150	Parapets (Main / High)	15 days	10/19/20	11/6/20	15 days	6/7/21	6/25/21	15 days	4/22/21	5/12/21	0 days	NA	NA	0%														
151	Parapets (Low)	10 days	11/2/20	11/13/20	10 days	6/21/21	7/2/21	10 days	5/6/21	5/19/21	0 days	NA	NA	0%														
152	Steel Studs - Exterior (1st Floor)	10 days	11/16/20	11/27/20	10 days	7/5/21	7/16/21	10 days	5/20/21	6/2/21	0 days	NA	NA	0%														
153	Steel Studs - Exterior (Mezz.)	1 day	11/27/20	11/27/20	1 day	7/16/21	7/16/21	1 day	6/2/21	6/2/21	0 days	NA	NA	0%														
154	Steel Studs - Exterior (2nd Floor)	10 days	11/30/20	12/11/20	10 days	7/19/21	7/30/21	10 days	6/3/21	6/16/21	0 days	NA	NA	0%														
155	Steel Studs - Fire-Rated (1st Floor)	10 days	12/14/20	1/8/21	10 days	8/2/21	8/13/21	10 days	6/17/21	6/30/21	0 days	NA	NA	0%														
156	Steel Studs - Fire-Rated (2nd Floor)	10 days	1/11/21	1/22/21	10 days	8/16/21	8/27/21	10 days	7/1/21	7/14/21	0 days	NA	NA	0%														
157	Partition/Ceiling Framing (1st Floor)	10 days	1/25/21	2/5/21	10 days	8/30/21	9/10/21	10 days	7/15/21	7/28/21	0 days	NA	NA	0%														
158	Partition/Ceiling Framing (2nd Floor)	10 days	2/8/21	2/19/21	10 days	9/13/21	9/24/21	10 days	7/29/21	8/11/21	0 days	NA	NA	0%														
159	Exterior Sheathing (1st Floor)	10 days	11/30/20	12/11/20	10 days	7/19/21	7/30/21	10 days	6/3/21	6/16/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
160	Exterior Sheathing (Mezz.)	1 day	12/11/20	12/11/20	1 day	7/30/21	7/30/21	1 day	6/16/21	6/16/21	0 days	NA	NA	0%														
161	Exterior Sheathing (2nd Floor)	10 days	12/14/20	1/8/21	10 days	8/2/21	8/13/21	10 days	6/17/21	6/30/21	0 days	NA	NA	0%														
162	Fire-Rated Boarding (1st Floor)	10 days	5/10/21	5/21/21	10 days	9/27/21	10/8/21	10 days	8/12/21	8/25/21	0 days	NA	NA	0%														
163	Fire-Rated Boarding (2nd Floor)	10 days	4/19/21	4/30/21	10 days	9/6/21	9/17/21	10 days	7/22/21	8/4/21	0 days	NA	NA	0%														
164	Partitions/Ceilings Boarding (1st Floor)	10 days	5/24/21	6/4/21	10 days	10/11/21	10/22/21	10 days	8/26/21	9/8/21	0 days	NA	NA	0%														
165	Partitions/Ceilings Boarding (2nd Floor)	10 days	5/3/21	5/14/21	10 days	9/20/21	10/1/21	10 days	8/5/21	8/18/21	0 days	NA	NA	0%														
166	METAL FABRICATIONS	170 days	9/14/20	5/21/21	144 days	4/13/21	10/29/21	130 days	3/18/21	9/15/21	0 days	NA	NA	0%														
167	Stairs + Railings	50 days	9/28/20	12/4/20	50 days	5/3/21	7/9/21	50 days	4/26/21	7/2/21	0 days	NA	NA	0%														
168	Stairs #1 (South Entrance)	5 days	9/28/20	10/2/20	5 days	5/3/21	5/7/21	5 days	4/26/21	4/30/21	0 days	NA	NA	0%														
169	Stairs #2 (North Entrance)	5 days	10/5/20	10/9/20	5 days	5/10/21	5/14/21	5 days	5/3/21	5/7/21	0 days	NA	NA	0%														
170	Stairs #3 (Mechanical Room)	5 days	10/12/20	10/16/20	5 days	5/17/21	5/21/21	5 days	5/10/21	5/14/21	0 days	NA	NA	0%														
171	Stairs #4 (Stairway 156)	5 days	10/19/20	10/23/20	5 days	5/24/21	5/28/21	5 days	5/17/21	5/21/21	0 days	NA	NA	0%														
172	Stairs #5 (Training)	10 days	10/26/20	11/6/20	10 days	5/31/21	6/11/21	10 days	5/24/21	6/4/21	0 days	NA	NA	0%														
173	Stairs #6 (Hose Tower)	20 days	9/28/20	10/23/20	20 days	5/3/21	5/28/21	20 days	5/10/21	6/4/21	0 days	NA	NA	0%														
174	Railings	20 days	11/9/20	12/4/20	20 days	6/14/21	7/9/21	20 days	6/7/21	7/2/21	0 days	NA	NA	0%														
175	South Entrance Canopy	5 days	9/14/20	9/18/20	5 days	4/13/21	4/19/21	5 days	3/18/21	3/24/21	0 days	NA	NA	0%														
176	Bollards	5 days	5/3/21	5/7/21	5 days	9/27/21	10/1/21	5 days	8/12/21	8/18/21	0 days	NA	NA	0%														
177	Ladders	5 days	5/17/21	5/21/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
178	SIDING & CLADDING	140 days	10/19/20	5/14/21	100 days	6/7/21	10/22/21	100 days	4/22/21	9/8/21	0 days	NA	NA	0%														
179	Architectural Precast (Installation)	5 days	10/19/20	10/23/20	5 days	6/7/21	6/11/21	5 days	4/22/21	4/28/21	0 days	NA	NA	0%														
180	Air Barrier / Insulation (Aluminum Plate)	30 days	3/8/21	4/16/21	30 days	8/16/21	9/24/21	30 days	7/1/21	8/11/21	0 days	NA	NA	0%														
181	Aluminum Plate (Installation)	40 days	3/22/21	5/14/21	40 days	8/30/21	10/22/21	40 days	7/15/21	9/8/21	0 days	NA	NA	0%														
182	ROOFING	100 days	3/15/21	7/30/21	115 days	8/2/21	1/17/22	115 days	6/17/21	11/24/21	0 days	NA	NA	0%														
183	Roofing (Main / High)	25 days	3/15/21	4/16/21	25 days	8/2/21	9/3/21	25 days	6/17/21	7/21/21	0 days	NA	NA	0%														
184	Roofing (Low)	15 days	4/19/21	5/7/21	15 days	9/6/21	9/24/21	15 days	7/22/21	8/11/21	0 days	NA	NA	0%														
185	Metal Flashing (Measuring)	5 days	5/17/21	5/21/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
186	Metal Flashing (Installation)	15 days	6/14/21	7/2/21	15 days	11/22/21	12/10/21	15 days	10/7/21	10/27/21	0 days	NA	NA	0%														
187	Roof Railing System	5 days	7/5/21	7/9/21	5 days	12/13/21	12/17/21	5 days	10/28/21	11/3/21	0 days	NA	NA	0%														
188	Roof Pavers	15 days	7/12/21	7/30/21	15 days	12/20/21	1/17/22	15 days	11/4/21	11/24/21	0 days	NA	NA	0%														
189	FIRESTOPPING & SMOKE SEALING	35 days	5/3/21	6/18/21	35 days	9/20/21	11/5/21	35 days	8/5/21	9/22/21	0 days	NA	NA	0%														
190	Firestopping (1st Floor)	10 days	5/24/21	6/4/21	10 days	10/11/21	10/22/21	10 days	8/26/21	9/8/21	0 days	NA	NA	0%														
191	Firestopping (2nd Floor)	10 days	5/3/21	5/14/21	10 days	9/20/21	10/1/21	10 days	8/5/21	8/18/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02


1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
192	Spray-Applied Fire-Proofing (1st Floor)	10 days	6/7/21	6/18/21	10 days	10/25/21	11/5/21	10 days	9/9/21	9/22/21	0 days	NA	NA	0%														
193	Spray-Applied Fire-Proofing (2nd Floor)	10 days	5/17/21	5/28/21	10 days	10/4/21	10/15/21	10 days	8/19/21	9/1/21	0 days	NA	NA	0%														
194	DOORS	170 days	10/23/20	7/2/21	125 days	5/28/21	11/19/21	103 days	5/14/21	10/6/21	0 days	NA	NA	0%														
195	HM Frames - Deliveries	45 days	10/23/20	1/8/21	50 days	5/28/21	8/6/21	45 days	5/14/21	7/16/21	0 days	NA	NA	0%														
196	HM Frames - 1st Floor (Exterior)	0 days	10/23/20	10/23/20	0 days	5/28/21	5/28/21	0 days	5/14/21	5/14/21	0 days	NA	NA	0%														
197	HM Frames - 1st Floor (Interior)	0 days	11/20/20	11/20/20	0 days	7/2/21	7/2/21	0 days	6/11/21	6/11/21	0 days	NA	NA	0%														
198	HM Frames - Mezz.	0 days	12/4/20	12/4/20	0 days	7/16/21	7/16/21	0 days	6/25/21	6/25/21	0 days	NA	NA	0%														
199	HM Frames - 2nd Floor	0 days	1/8/21	1/8/21	0 days	8/6/21	8/6/21	0 days	7/16/21	7/16/21	0 days	NA	NA	0%														
200	Doors (2nd Floor)	5 days	5/31/21	6/4/21	5 days	10/18/21	10/22/21	5 days	9/2/21	9/8/21	0 days	NA	NA	0%														
201	Doors (Mezz.)	1 day	5/7/21	5/7/21	1 day	9/24/21	9/24/21	1 day	8/11/21	8/11/21	0 days	NA	NA	0%														
202	Doors (1st Floor)	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
203	Door Hardware (2nd Floor)	10 days	6/7/21	6/18/21	10 days	10/25/21	11/5/21	10 days	9/9/21	9/22/21	0 days	NA	NA	0%														
204	Door Hardware (Mezz.)	1 day	7/2/21	7/2/21	1 day	11/19/21	11/19/21	1 day	10/6/21	10/6/21	0 days	NA	NA	0%														
205	Door Hardware (1st Floor)	10 days	6/21/21	7/2/21	10 days	11/8/21	11/19/21	10 days	9/23/21	10/6/21	0 days	NA	NA	0%														
206	Overhead Doors + Operators	10 days	5/10/21	5/21/21	10 days	9/27/21	10/8/21	10 days	8/12/21	8/25/21	0 days	NA	NA	0%														
207	B.F. Door Operators	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
208	Rolling Grilles	10 days	5/24/21	6/4/21	10 days	10/11/21	10/22/21	10 days	8/26/21	9/8/21	0 days	NA	NA	0%														
209	ALUMINUM + GLAZING	145 days	12/7/20	7/9/21	100 days	7/12/21	11/26/21	87 days	6/17/21	10/15/21	0 days	NA	NA	0%														
210	Skylights	5 days	4/19/21	4/23/21	5 days	9/6/21	9/10/21	5 days	7/22/21	7/28/21	0 days	NA	NA	0%														
211	Aluminum Windows (1st Floor)	5 days	12/14/20	12/18/20	5 days	8/2/21	8/6/21	5 days	6/17/21	6/23/21	0 days	NA	NA	0%														
212	Aluminum Windows (2nd Floor)	5 days	1/11/21	1/15/21	5 days	8/16/21	8/20/21	5 days	7/1/21	7/7/21	0 days	NA	NA	0%														
213	Aluminum Curtain-Wall	25 days	1/18/21	2/19/21	25 days	8/23/21	9/24/21	25 days	7/8/21	8/11/21	0 days	NA	NA	0%														
214	Aluminum Doors	5 days	2/22/21	2/26/21	5 days	9/27/21	10/1/21	5 days	8/12/21	8/18/21	0 days	NA	NA	0%														
215	Glazing (Exterior - Curtain-Wall)	15 days	2/22/21	3/12/21	15 days	9/27/21	10/15/21	15 days	8/12/21	9/1/21	0 days	NA	NA	0%														
216	Glazing (2nd Floor)	10 days	6/21/21	7/2/21	10 days	11/8/21	11/19/21	10 days	9/23/21	10/6/21	0 days	NA	NA	0%														
217	Glazing (1st Floor)	5 days	7/5/21	7/9/21	5 days	11/22/21	11/26/21	5 days	10/7/21	10/13/21	0 days	NA	NA	0%														
218	Stair Guardrail Glass (Templates)	30 days	12/7/20	1/29/21	30 days	7/12/21	8/20/21	30 days	7/5/21	8/13/21	0 days	NA	NA	0%														
219	Stair Guardrail Glass (Installation)	30 days	2/22/21	4/2/21	30 days	9/13/21	10/22/21	30 days	9/6/21	10/15/21	0 days	NA	NA	0%														
220	FINISHING	100 days	4/19/21	9/3/21	100 days	9/6/21	1/31/22	100 days	7/22/21	12/8/21	0 days	NA	NA	0%														
221	Finishing (2nd Floor)	65 days	4/19/21	7/16/21	65 days	9/6/21	12/3/21	65 days	7/22/21	10/20/21	0 days	NA	NA	0%														
222	Blockfilling (2nd Floor)	5 days	4/19/21	4/23/21	5 days	9/6/21	9/10/21	5 days	7/22/21	7/28/21	0 days	NA	NA	0%														
223	Caulking (2nd Floor)	10 days	5/17/21	5/28/21	10 days	10/4/21	10/15/21	10 days	8/19/21	9/1/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	Q2	Q3	Q4	2021 Q1	Q2	Q3	Q4	2022 Q1	Q2	Q3	Q4
224	Priming/Painting (2nd Floor)	10 days	5/17/21	5/28/21	10 days	10/4/21	10/15/21	10 days	8/19/21	9/1/21	0 days	NA	NA	0%														
225	T-Bar Framing (2nd Floor)	15 days	5/31/21	6/18/21	15 days	10/18/21	11/5/21	15 days	9/2/21	9/22/21	0 days	NA	NA	0%														
226	Ceramic - Floor (2nd Floor)	20 days	5/31/21	6/25/21	20 days	10/18/21	11/12/21	20 days	9/2/21	9/29/21	0 days	NA	NA	0%														
227	Ceramic - Wall (2nd Floor)	15 days	6/28/21	7/16/21	15 days	11/15/21	12/3/21	15 days	9/30/21	10/20/21	0 days	NA	NA	0%														
228	Millwork (2nd Floor)	10 days	6/28/21	7/9/21	10 days	11/15/21	11/26/21	10 days	9/30/21	10/13/21	0 days	NA	NA	0%														
229	Backsplashes (2nd Floor)	5 days	7/12/21	7/16/21	5 days	11/29/21	12/3/21	5 days	10/14/21	10/20/21	0 days	NA	NA	0%														
230	Ceiling Tiles (2nd Floor)	5 days	6/21/21	6/25/21	5 days	11/8/21	11/12/21	5 days	9/23/21	9/29/21	0 days	NA	NA	0%														
231	Carpet (2nd Floor)	10 days	6/28/21	7/9/21	10 days	11/15/21	11/26/21	10 days	9/30/21	10/13/21	0 days	NA	NA	0%														
232	Finishing (Mezz.)	19 days	4/26/21	5/20/21	19 days	9/13/21	10/7/21	19 days	7/29/21	8/24/21	0 days	NA	NA	0%														
233	Blockfilling (Mezz.)	3 days	4/26/21	4/28/21	3 days	9/13/21	9/15/21	3 days	7/29/21	8/2/21	0 days	NA	NA	0%														
234	Caulking (Mezz.)	1 day	4/29/21	4/29/21	1 day	9/16/21	9/16/21	1 day	8/3/21	8/3/21	0 days	NA	NA	0%														
235	Priming/Painting (Mezz.)	6 days	4/29/21	5/6/21	6 days	9/16/21	9/23/21	6 days	8/3/21	8/10/21	0 days	NA	NA	0%														
236	Ceramic - Floor (Mezz.)	5 days	5/7/21	5/13/21	5 days	9/24/21	9/30/21	5 days	8/11/21	8/17/21	0 days	NA	NA	0%														
237	Concrete Sealer (Mezz.)	5 days	5/14/21	5/20/21	5 days	10/1/21	10/7/21	5 days	8/18/21	8/24/21	0 days	NA	NA	0%														
238	Finishing (1st Floor)	92 days	4/29/21	9/3/21	92 days	9/16/21	1/31/22	92 days	8/3/21	12/8/21	0 days	NA	NA	0%														
239	Blockfilling (1st Floor)	7 days	4/29/21	5/7/21	7 days	9/16/21	9/24/21	7 days	8/3/21	8/11/21	0 days	NA	NA	0%														
240	Caulking (1st Floor)	15 days	6/7/21	6/25/21	15 days	10/25/21	11/12/21	15 days	9/9/21	9/29/21	0 days	NA	NA	0%														
241	Priming/Painting (1st Floor)	15 days	6/7/21	6/25/21	15 days	10/25/21	11/12/21	15 days	9/9/21	9/29/21	0 days	NA	NA	0%														
242	T-Bar Framing (1st Floor)	15 days	6/28/21	7/16/21	15 days	11/15/21	12/3/21	15 days	9/30/21	10/20/21	0 days	NA	NA	0%														
243	Ceramics - Floor (1st Floor)	20 days	7/19/21	8/13/21	20 days	12/6/21	1/10/22	20 days	10/21/21	11/17/21	0 days	NA	NA	0%														
244	Ceramics - Wall (1st Floor)	15 days	8/16/21	9/3/21	15 days	1/11/22	1/31/22	15 days	11/18/21	12/8/21	0 days	NA	NA	0%														
245	Rubber Sheet Flooring (1st Floor)	15 days	8/16/21	9/3/21	15 days	1/11/22	1/31/22	15 days	11/18/21	12/8/21	0 days	NA	NA	0%														
246	Concrete Sealer (1st Floor)	5 days	8/16/21	8/20/21	5 days	1/11/22	1/17/22	5 days	11/18/21	11/24/21	0 days	NA	NA	0%														
247	Millwork (1st Floor)	10 days	8/16/21	8/27/21	10 days	1/11/22	1/24/22	10 days	11/18/21	12/1/21	0 days	NA	NA	0%														
248	Backsplashes (1st Floor)	5 days	8/30/21	9/3/21	5 days	1/25/22	1/31/22	5 days	12/2/21	12/8/21	0 days	NA	NA	0%														
249	Ceiling Tiles (1st Floor)	5 days	7/19/21	7/23/21	5 days	12/6/21	12/10/21	5 days	10/21/21	10/27/21	0 days	NA	NA	0%														
250	Carpet (1st Floor)	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
251	ELEVATORS	130 days	2/22/21	8/20/21	130 days	7/12/21	1/17/22	130 days	6/24/21	12/22/21	0 days	NA	NA	0%														
252	Elevator (Order)	0 days	2/22/21	2/22/21	0 days	7/12/21	7/12/21	0 days	6/24/21	6/24/21	0 days	NA	NA	0%														
253	Elevator #1 (Installation)	25 days	6/14/21	7/19/21	25 days	11/1/21	12/6/21	25 days	10/14/21	11/17/21	0 days	NA	NA	0%														
254	Elevator #2 (Installation)	25 days	6/28/21	7/30/21	25 days	11/15/21	12/17/21	25 days	10/28/21	12/1/21	0 days	NA	NA	0%														
255	Elevator (TSSA)	5 days	8/16/21	8/20/21	5 days	1/11/22	1/17/22	5 days	12/16/21	12/22/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
256	SPECIALTIES, EQUIPMENT & FURNISHINGS	80 days	6/14/21	10/1/21	81 days	11/8/21	3/8/22	103 days	9/23/21	2/22/22	0 days	NA	NA	0%														
257	Washroom Partitions	10 days	9/6/21	9/17/21	10 days	2/1/22	2/14/22	10 days	12/9/21	12/22/21	0 days	NA	NA	0%														
258	Washroom & Janitor Accessories	10 days	9/20/21	10/1/21	10 days	2/15/22	2/28/22	10 days	12/23/21	1/13/22	0 days	NA	NA	0%														
259	Metal Lockers	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
260	Turnout Gear Lockers	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
261	Corner Guards	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
262	Flagpoles	5 days	6/14/21	6/18/21	5 days	11/8/21	11/12/21	5 days	9/23/21	9/29/21	0 days	NA	NA	0%														
263	Coat Rods/Hooks	5 days	9/20/21	9/24/21	5 days	2/15/22	2/21/22	5 days	12/23/21	1/6/22	0 days	NA	NA	0%														
264	Visual Display Boards	5 days	6/28/21	7/2/21	5 days	11/15/21	11/19/21	5 days	9/30/21	10/6/21	0 days	NA	NA	0%														
265	Projection Screens	5 days	7/5/21	7/9/21	5 days	11/22/21	11/26/21	5 days	10/7/21	10/13/21	0 days	NA	NA	0%														
266	Roller Window Shades	10 days	7/12/21	7/23/21	10 days	11/29/21	12/10/21	10 days	10/14/21	10/27/21	0 days	NA	NA	0%														
267	Entrance Floor Grilles	10 days	8/16/21	8/27/21	10 days	1/11/22	1/24/22	10 days	11/18/21	12/1/21	0 days	NA	NA	0%														
268	Murphy Beds	10 days	8/30/21	9/10/21	10 days	1/25/22	2/7/22	10 days	12/2/21	12/15/21	0 days	NA	NA	0%														
269	Metal Shelving	5 days	8/30/21	9/3/21	5 days	1/25/22	1/31/22	5 days	12/2/21	12/8/21	0 days	NA	NA	0%														
270	Appliances	1 day	9/27/21	9/27/21	1 day	3/8/22	3/8/22	1 day	2/22/22	2/22/22	0 days	NA	NA	0%														
271	Exterior Signage	5 days	9/20/21	9/24/21	5 days	3/1/22	3/7/22	5 days	2/15/22	2/21/22	0 days	NA	NA	0%														
272	Interior Signage	5 days	9/20/21	9/24/21	5 days	3/1/22	3/7/22	5 days	2/15/22	2/21/22	0 days	NA	NA	0%														
273	MECHANICAL	335 days	7/6/20	10/29/21	325 days?	1/5/21	4/12/22	362 days?	12/9/20	5/18/22	20.91 days	12/9/20	NA	6%														
274	General - Mechanical	335 days	7/6/20	10/29/21	325 days	1/5/21	4/12/22	362 days	12/9/20	5/18/22	42.09 days	12/9/20	NA	12%														
275	Mobilization - Mechanical	10 days	7/6/20	7/17/20	10 days	1/5/21	1/18/21	10 days	12/9/20	12/22/20	10 days	12/9/20	12/22/20	100%														
276	[CA] Gas Meter Installation	5 days	5/3/21	5/7/21	5 days	9/27/21	10/1/21	5 days	8/12/21	8/18/21	0 days	NA	NA	0%														
277	Start-Ups - Mechanical	20 days	7/26/21	8/20/21	20 days	12/13/21	1/17/22	20 days	10/28/21	11/24/21	0 days	NA	NA	0%														
278	BAS & Balancing (Cash Allowance)	20 days	8/23/21	9/17/21	20 days	1/18/22	2/14/22	20 days	11/25/21	12/22/21	0 days	NA	NA	0%														
279	Mechanical - Final Cleaning + Labelling	5 days	9/27/21	10/1/21	5 days	2/22/22	2/28/22	5 days	5/12/22	5/18/22	0 days	NA	NA	0%														
280	Mechanical - Consultant's SP Review	5 days	10/4/21	10/8/21	5 days	3/9/22	3/15/22	5 days	2/23/22	3/1/22	0 days	NA	NA	0%														
281	Mechanical - Demonstration + Training	1 day	9/27/21	9/27/21	1 day	3/8/22	3/8/22	1 day	2/22/22	2/22/22	0 days	NA	NA	0%														
282	Close-Out - Mechanical	20 days	10/4/21	10/29/21	20 days	3/16/22	4/12/22	20 days	3/2/22	3/29/22	0 days	NA	NA	0%														
283	Mechanical - Plumbing	266 days?	9/4/20	9/24/21	211 days?	4/23/21	2/21/22	357 days?	12/9/20	5/11/22	45.32 days	12/9/20	NA	13%														
284	Sanitary Rough-In (U/G)	20 days	8/10/20	9/4/20	20 days	4/26/21	5/21/21	75 days	12/10/20	5/11/22	45 days	12/10/20	NA	60%														
285	Storm Rough-In (U/G)	20 days	8/31/20	9/25/20	20 days	5/17/21	6/11/21	75 days	12/10/20	5/4/22	45 days	12/10/20	NA	60%														
286	Plumbing Rough-in (1st Floor)	175 days	9/28/20	6/11/21	175 days	5/3/21	1/10/22	175 days	4/19/21	12/17/21	0 days	NA	NA	0%														
287	Plumbing Rough-in (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02


1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	2020 Q3	2020 Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
288	Plumbing Rough-in (2nd Floor)	105 days	12/7/20	5/14/21	105 days	7/19/21	12/10/21	105 days	6/28/21	11/19/21	0 days	NA	NA	0%														
289	Plumbing Insulation (1st Floor)	20 days	5/10/21	6/4/21	20 days	9/27/21	10/22/21	20 days	8/12/21	9/8/21	0 days	NA	NA	0%														
290	Plumbing Insulation (Mezz.)	10 days	6/7/21	6/18/21	10 days	10/25/21	11/5/21	10 days	9/9/21	9/22/21	0 days	NA	NA	0%														
291	Plumbing Insulation (2nd Floor)	20 days	4/19/21	5/14/21	20 days	9/6/21	10/1/21	20 days	7/22/21	8/18/21	0 days	NA	NA	0%														
292	Plumbing Finishing (1st Floor)	10 days	9/6/21	9/17/21	10 days	2/1/22	2/14/22	10 days	12/9/21	12/22/21	0 days	NA	NA	0%														
293	Plumbing Finishing (Mezz.)	10 days	8/2/21	8/13/21	10 days	12/20/21	1/10/22	10 days	11/4/21	11/17/21	0 days	NA	NA	0%														
294	Plumbing Finishing (2nd Floor)	10 days	7/19/21	7/30/21	10 days	12/6/21	12/17/21	10 days	10/21/21	11/3/21	0 days	NA	NA	0%														
295	Gas U/G Rough-in (Exterior)	5 days	9/28/20	10/2/20	5 days	6/14/21	6/18/21	5 days	5/5/22	5/11/22	0 days	NA	NA	0%														
296	Gas Rough-in (Building)	10 days	5/10/21	5/21/21	10 days	9/27/21	10/8/21	10 days	8/12/21	8/25/21	0 days	NA	NA	0%														
297	Gas Connections (Building)	20 days	5/24/21	6/18/21	20 days	10/11/21	11/5/21	20 days	8/26/21	9/22/21	0 days	NA	NA	0%														
298	Air Rough-in (Building)	10 days	5/24/21	6/4/21	10 days	10/11/21	10/22/21	10 days	8/26/21	9/8/21	0 days	NA	NA	0%														
299	[City] Water Meter (Installation)	1 day	8/23/21	8/23/21	1 day	1/18/22	1/18/22	1 day	11/25/21	11/25/21	0 days	NA	NA	0%														
300	Refrigeration Rough-in (Mech. Rm.)	20 days	6/7/21	7/2/21	20 days	10/25/21	11/19/21	20 days	9/9/21	10/6/21	0 days	NA	NA	0%														
301	Air Finishing (Building)	5 days	6/7/21	6/11/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
302	[CA] SCBA System (S&I)	15 days?	6/14/21	7/2/21	15 days?	11/1/21	11/19/21	15 days?	9/16/21	10/6/21	0 days	NA	NA	0%														
303	[CA] Bunker Gear Washer (S&I)	5 days?	9/20/21	9/24/21	5 days?	2/15/22	2/21/22	5 days?	12/23/21	1/6/22	0 days	NA	NA	0%														
304	[CA] Bunker Gear Dryer (S&I)	5 days?	9/20/21	9/24/21	5 days?	2/15/22	2/21/22	5 days?	12/23/21	1/6/22	0 days	NA	NA	0%														
305	Plumbing - Deliveries	235 days	8/7/20	7/16/21	160 days	4/23/21	12/3/21	217 days	12/9/20	10/20/21	0 days	NA	NA	0%														
306	Trench Drains	0 days	8/7/20	8/7/20	0 days	4/23/21	4/23/21	0 days	12/9/20	12/9/20	0 days	NA	NA	0%														
307	Oil Interceptor	0 days	8/7/20	8/7/20	0 days	4/23/21	4/23/21	0 days	12/9/20	12/9/20	0 days	NA	NA	0%														
308	Backflow	0 days	8/7/20	8/7/20	0 days	4/23/21	4/23/21	0 days	12/9/20	12/9/20	0 days	NA	NA	0%														
309	Urinals / Toilets	0 days	7/16/21	7/16/21	0 days	12/3/21	12/3/21	0 days	10/20/21	10/20/21	0 days	NA	NA	0%														
310	Sinks / Faucets	0 days	7/16/21	7/16/21	0 days	12/3/21	12/3/21	0 days	10/20/21	10/20/21	0 days	NA	NA	0%														
311	Mechanical - Heating	210 days	11/9/20	9/10/21	155 days	6/7/21	1/17/22	155 days	4/22/21	11/24/21	0 days	NA	NA	0%														
312	Heating Rough-in (1st Floor)	145 days	11/9/20	6/11/21	145 days	6/21/21	1/17/22	145 days	5/6/21	11/24/21	0 days	NA	NA	0%														
313	Heating Rough-in (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
314	Heating Rough-in (2nd Floor)	125 days	3/22/21	9/10/21	125 days	6/7/21	11/26/21	125 days	4/22/21	10/13/21	0 days	NA	NA	0%														
315	Heating Insulation (1st Floor)	20 days	5/10/21	6/4/21	20 days	9/27/21	10/22/21	20 days	8/12/21	9/8/21	0 days	NA	NA	0%														
316	Heating Insulation (Mezz.)	10 days	6/7/21	6/18/21	10 days	10/25/21	11/5/21	10 days	9/9/21	9/22/21	0 days	NA	NA	0%														
317	Heating Insulation (2nd Floor)	20 days	4/19/21	5/14/21	20 days	9/6/21	10/1/21	20 days	7/22/21	8/18/21	0 days	NA	NA	0%														
318	Heating Finishing (1st Floor)	20 days	6/28/21	7/23/21	20 days	11/15/21	12/10/21	20 days	9/30/21	10/27/21	0 days	NA	NA	0%														
319	Heating Finishing (Mezz.)	5 days	5/7/21	5/13/21	5 days	9/24/21	9/30/21	5 days	8/11/21	8/17/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
320	Heating Finishing (2nd Floor)	20 days	5/31/21	6/25/21	20 days	10/18/21	11/12/21	20 days	9/2/21	9/29/21	0 days	NA	NA	0%														
321	Chemical Treatment & Glycol	10 days	6/28/21	7/9/21	10 days	11/15/21	11/26/21	10 days	9/30/21	10/13/21	0 days	NA	NA	0%														
322	Heating - Deliveries	26 days	5/13/21	6/21/21	26 days	9/30/21	11/8/21	26 days	8/17/21	9/23/21	0 days	NA	NA	0%														
323	DHWT & Pumps (Mezz.)	0 days	5/13/21	5/13/21	0 days	9/30/21	9/30/21	0 days	8/17/21	8/17/21	0 days	NA	NA	0%														
324	Boiler & WH Delivery (Mezz.)	0 days	5/13/21	5/13/21	0 days	9/30/21	9/30/21	0 days	8/17/21	8/17/21	0 days	NA	NA	0%														
325	Chemicals	0 days	6/21/21	6/21/21	0 days	11/8/21	11/8/21	0 days	9/23/21	9/23/21	0 days	NA	NA	0%														
326	Mechanical - HVAC&R	215 days	11/9/20	9/17/21	155 days	6/4/21	1/17/22	155 days	4/21/21	11/24/21	0 days	NA	NA	0%														
327	HVAC Rough-in (1st Floor)	145 days	11/9/20	6/11/21	145 days	6/21/21	1/17/22	145 days	5/6/21	11/24/21	0 days	NA	NA	0%														
328	HVAC Rough-in (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
329	HVAC Rough-in (2nd Floor)	125 days	3/29/21	9/17/21	125 days	6/7/21	11/26/21	125 days	4/22/21	10/13/21	0 days	NA	NA	0%														
330	HVAC Insulation (1st Floor)	20 days	5/10/21	6/4/21	20 days	9/27/21	10/22/21	20 days	8/12/21	9/8/21	0 days	NA	NA	0%														
331	HVAC Insulation (Mezz.)	10 days	6/7/21	6/18/21	10 days	10/25/21	11/5/21	10 days	9/9/21	9/22/21	0 days	NA	NA	0%														
332	HVAC Insulation (2nd Floor)	20 days	4/19/21	5/14/21	20 days	9/6/21	10/1/21	20 days	7/22/21	8/18/21	0 days	NA	NA	0%														
333	HVAC Finishing (1st Floor)	15 days	7/19/21	8/6/21	15 days	12/6/21	1/3/22	15 days	10/21/21	11/10/21	0 days	NA	NA	0%														
334	HVAC Finishing (Mezz.)	5 days	8/9/21	8/13/21	5 days	1/4/22	1/10/22	5 days	11/11/21	11/17/21	0 days	NA	NA	0%														
335	HVAC Finishing (2nd Floor)	15 days	6/21/21	7/9/21	15 days	11/8/21	11/26/21	15 days	9/23/21	10/13/21	0 days	NA	NA	0%														
336	HVAC&R - Deliveries	87 days	3/4/21	7/2/21	135 days	6/4/21	12/10/21	135 days	4/21/21	10/27/21	0 days	NA	NA	0%														
337	Mechanical Roof Curbs	0 days	3/4/21	3/4/21	0 days	6/4/21	6/4/21	0 days	4/21/21	4/21/21	0 days	NA	NA	0%														
338	RTU & Equipment Delivery	0 days	7/2/21	7/2/21	0 days	12/10/21	12/10/21	0 days	10/27/21	10/27/21	0 days	NA	NA	0%														
339	HVAC - Silencers/Fans Delivery	0 days	3/29/21	3/29/21	0 days	6/7/21	6/7/21	0 days	4/22/21	4/22/21	0 days	NA	NA	0%														
340	CONTROLS	266 days	9/21/20	10/11/21	227 days	4/26/21	3/16/22	227 days	4/12/21	3/2/22	0 days	NA	NA	0%														
341	General - Controls	266 days	9/21/20	10/11/21	227 days	4/26/21	3/16/22	227 days	4/12/21	3/2/22	0 days	NA	NA	0%														
342	Mobilization - Controls	5 days	9/21/20	9/25/20	5 days	4/26/21	4/30/21	5 days	4/12/21	4/16/21	0 days	NA	NA	0%														
343	Controls - Final Cleaning + Tagging	5 days	7/5/21	7/9/21	5 days	2/1/22	2/7/22	5 days	1/18/22	1/24/22	0 days	NA	NA	0%														
344	Controls - Consultant's SP Review	5 days	10/4/21	10/8/21	5 days	3/9/22	3/15/22	5 days	2/23/22	3/1/22	0 days	NA	NA	0%														
345	Controls - Demonstration + Training	1 day	10/11/21	10/11/21	1 day	3/16/22	3/16/22	1 day	3/2/22	3/2/22	0 days	NA	NA	0%														
346	Controls - Rough-In	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
347	Controls Rough-in (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
348	Controls Rough-in (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
349	Controls Rough-in (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%														
350	Controls - Wiring	47 days	4/29/21	7/2/21	42 days	11/25/21	1/31/22	47 days	11/4/21	1/17/22	0 days	NA	NA	0%														
351	Controls Wiring (1st Floor)	20 days	6/7/21	7/2/21	20 days	1/4/22	1/31/22	20 days	12/13/21	1/17/22	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			


CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.
* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	2020				2021				2022					
															Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
352	Controls Wiring (Mezz.)	5 days	4/29/21	5/5/21	5 days	11/25/21	12/1/21	5 days	11/4/21	11/10/21	0 days	NA	NA	0%														
353	Controls Wiring (2nd Floor)	20 days	5/17/21	6/11/21	20 days	12/6/21	1/10/22	20 days	11/22/21	12/17/21	0 days	NA	NA	0%														
354	Controls - Finishing	35 days	6/14/21	7/30/21	30 days	1/11/22	2/21/22	30 days	12/20/21	2/7/22	0 days	NA	NA	0%														
355	Controls Finishing (1st Floor)	15 days	7/12/21	7/30/21	15 days	2/1/22	2/21/22	15 days	1/18/22	2/7/22	0 days	NA	NA	0%														
356	Controls Finishing (Mezz.)	5 days	7/5/21	7/9/21	5 days	2/1/22	2/7/22	5 days	1/18/22	1/24/22	0 days	NA	NA	0%														
357	Controls Finishing (2nd Floor)	15 days	6/14/21	7/2/21	15 days	1/11/22	1/31/22	15 days	12/20/21	1/17/22	0 days	NA	NA	0%														
358	SPRINKLERS	231 days	11/9/20	10/11/21	197 days	6/7/21	3/16/22	219 days	4/22/21	3/2/22	0 days	NA	NA	0%														
359	General - Sprinklers	226 days	11/16/20	10/11/21	187 days	6/21/21	3/16/22	182 days	6/14/21	3/2/22	0 days	NA	NA	0%														
360	Mobilization - Sprinklers	5 days	11/16/20	11/20/20	5 days	6/21/21	6/25/21	5 days	6/14/21	6/18/21	0 days	NA	NA	0%														
361	Sprinkler - Final Cleaning + Tagging	5 days	9/23/21	9/29/21	5 days	3/4/22	3/10/22	5 days	2/18/22	2/24/22	0 days	NA	NA	0%														
362	Sprinkler - Final Review	5 days	10/4/21	10/8/21	5 days	3/9/22	3/15/22	5 days	2/23/22	3/1/22	0 days	NA	NA	0%														
363	Sprinkler - Demonstration + Training	1 day	10/11/21	10/11/21	1 day	3/16/22	3/16/22	1 day	3/2/22	3/2/22	0 days	NA	NA	0%														
364	Sprinkler - Rough-In	185 days	11/9/20	8/6/21	175 days	6/7/21	2/14/22	175 days	4/22/21	12/22/21	0 days	NA	NA	0%														
365	Sprinkler Rough-in (1st Floor)	140 days	11/9/20	6/4/21	140 days	6/21/21	1/10/22	140 days	5/6/21	11/17/21	0 days	NA	NA	0%														
366	Sprinkler Rough-in (Mezz.)	10 days	5/17/21	5/28/21	10 days	11/22/21	12/3/21	10 days	10/7/21	10/20/21	0 days	NA	NA	0%														
367	Sprinkler Rough-in (2nd Floor)	120 days	11/16/20	5/14/21	120 days	6/7/21	11/19/21	120 days	4/22/21	10/6/21	0 days	NA	NA	0%														
368	Sprinkler Tree	10 days	6/7/21	6/18/21	10 days	1/11/22	1/24/22	10 days	11/18/21	12/1/21	0 days	NA	NA	0%														
369	Drop Heads (1st Floor)	15 days	7/19/21	8/6/21	15 days	1/25/22	2/14/22	15 days	12/2/21	12/22/21	0 days	NA	NA	0%														
370	Drop Heads (2nd Floor)	15 days	6/21/21	7/9/21	15 days	11/22/21	12/10/21	15 days	10/7/21	10/27/21	0 days	NA	NA	0%														
371	Sprinkler - Finishing	63 days	6/28/21	9/22/21	73 days	11/15/21	3/3/22	95 days	9/30/21	2/17/22	0 days	NA	NA	0%														
372	Sprinkler Finishing (1st Floor)	15 days	7/26/21	8/13/21	15 days	12/13/21	1/10/22	15 days	10/28/21	11/17/21	0 days	NA	NA	0%														
373	Sprinkler Finishing (Mezz.)	5 days	7/19/21	7/23/21	5 days	12/6/21	12/10/21	5 days	10/21/21	10/27/21	0 days	NA	NA	0%														
374	Sprinkler Finishing (2nd Floor)	15 days	6/28/21	7/16/21	15 days	11/15/21	12/3/21	15 days	9/30/21	10/20/21	0 days	NA	NA	0%														
375	Fire Extinguishers	1 day	9/22/21	9/22/21	1 day	3/3/22	3/3/22	1 day	2/17/22	2/17/22	0 days	NA	NA	0%														
376	ELECTRICAL	302 days	8/3/20	10/12/21	277 days	2/16/21	3/17/22	287 days	1/19/21	3/3/22	0.3 days	1/19/21	NA	0%														
377	General - Electrical	292 days	8/17/20	10/12/21	232 days	4/20/21	3/17/22	287 days	1/19/21	3/3/22	0 days	NA	NA	0%														
378	Mobilization - Electrical	5 days	8/17/20	8/21/20	5 days	4/20/21	4/26/21	5 days	1/19/21	1/25/21	0 days	NA	NA	0%														
379	[CA] Transformer Delivery	5 days	9/7/20	9/11/20	5 days	5/11/21	5/17/21	5 days	5/11/21	5/17/21	0 days	NA	NA	0%														
380	[CA] Hydro Connection	5 days	10/26/20	10/30/20	5 days	6/1/21	6/7/21	5 days	6/1/21	6/7/21	0 days	NA	NA	0%														
381	[CA] Generator MoE Application	5 days	3/8/21	3/12/21	5 days	8/2/21	8/6/21	5 days	6/17/21	6/23/21	0 days	NA	NA	0%														
382	Generator Testing	5 days	5/31/21	6/4/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
383	Fire Alarm Verification	10 days	8/2/21	8/13/21	10 days	2/15/22	2/28/22	10 days	2/1/22	2/14/22	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
384	Owner - Monitoring Established	0 days	9/24/21	9/24/21	0 days	3/7/22	3/7/22	0 days	2/21/22	2/21/22	0 days	NA	NA	0%										
385	Electrical - Final Cleaning + Labelling	5 days	9/27/21	10/1/21	5 days	3/8/22	3/14/22	5 days	2/22/22	2/28/22	0 days	NA	NA	0%										
386	Electrical - Consultant's SP Review	5 days	10/4/21	10/8/21	5 days	3/9/22	3/15/22	5 days	2/23/22	3/1/22	0 days	NA	NA	0%										
387	Electrical - Demonstration + Training	2 days	10/11/21	10/12/21	2 days	3/16/22	3/17/22	2 days	3/2/22	3/3/22	0 days	NA	NA	0%										
388	Electrical - Site Work	20 days	8/24/20	9/18/20	20 days	4/27/21	5/24/21	85 days	1/26/21	5/24/21	17.5 days	1/26/21	NA	21%										
389	Transformer Pad	5 days	8/24/20	8/28/20	5 days	4/27/21	5/3/21	2 days	1/26/21	1/27/21	2 days	1/26/21	1/27/21	100%										
390	Primary Ductbank	5 days	8/31/20	9/4/20	5 days	5/4/21	5/10/21	5 days	1/27/21	5/10/21	0.5 days	1/27/21	NA	10%										
391	Secondary Ductbank	10 days	9/7/20	9/18/20	10 days	5/11/21	5/24/21	10 days	1/27/21	5/24/21	1 day	1/27/21	NA	10%										
392	Electrical - Distribution	225 days	8/3/20	6/25/21	239 days	2/16/21	1/24/22	247 days	1/21/21	1/10/22	0 days	NA	NA	0%										
393	Power - U/G Rough-In (Exterior)	20 days	8/3/20	8/28/20	20 days	2/16/21	3/15/21	20 days	1/21/21	2/17/21	0 days	NA	NA	0%										
394	Feeders - Rough-In	135 days	9/28/20	4/16/21	135 days	5/3/21	11/5/21	135 days	4/19/21	10/22/21	0 days	NA	NA	0%										
395	Feeders - Wiring	15 days	4/19/21	5/7/21	15 days	11/8/21	11/26/21	15 days	10/25/21	11/12/21	0 days	NA	NA	0%										
396	Distribution - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%										
397	Distribution - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%										
398	Distribution - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%										
399	Distribution - Wiring (1st Floor)	15 days	6/7/21	6/25/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%										
400	Distribution - Wiring (Mezz.)	15 days	4/29/21	5/19/21	15 days	11/25/21	12/15/21	15 days	11/4/21	11/24/21	0 days	NA	NA	0%										
401	Distribution - Wiring (2nd Floor)	15 days	5/17/21	6/4/21	15 days	12/6/21	1/3/22	15 days	11/22/21	12/10/21	0 days	NA	NA	0%										
402	Generator	5 days	5/24/21	5/28/21	5 days	10/18/21	10/22/21	5 days	9/2/21	9/8/21	0 days	NA	NA	0%										
403	Distribution - Deliveries	70 days	1/8/21	4/16/21	20 days	8/6/21	9/3/21	3 days	7/16/21	7/21/21	0 days	NA	NA	0%										
404	Distributions Panels	0 days	1/8/21	1/8/21	0 days	8/6/21	8/6/21	0 days	7/16/21	7/16/21	0 days	NA	NA	0%										
405	Main Switchboard	0 days	4/16/21	4/16/21	0 days	9/3/21	9/3/21	0 days	7/21/21	7/21/21	0 days	NA	NA	0%										
406	Electrical - Branch	250 days	9/28/20	9/24/21	215 days	5/3/21	3/7/22	215 days	4/19/21	2/21/22	0 days	NA	NA	0%										
407	Branch - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%										
408	Branch - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%										
409	Branch - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%										
410	Branch - Wiring (1st Floor)	15 days	6/28/21	7/16/21	15 days	1/25/22	2/14/22	15 days	1/11/22	1/31/22	0 days	NA	NA	0%										
411	Branch - Wiring (Mezz.)	15 days	5/20/21	6/9/21	15 days	12/16/21	1/13/22	15 days	11/25/21	12/15/21	0 days	NA	NA	0%										
412	Branch - Wiring (2nd Floor)	15 days	6/7/21	6/25/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%										
413	Power - Finishing (Exterior)	5 days	5/17/21	5/21/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%										
414	Power - Finishing (1st Floor)	15 days	9/6/21	9/24/21	15 days	2/15/22	3/7/22	15 days	2/1/22	2/21/22	0 days	NA	NA	0%										
415	Power - Finishing (Mezz.)	5 days	6/10/21	6/16/21	5 days	1/14/22	1/20/22	5 days	12/16/21	12/22/21	0 days	NA	NA	0%										

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
416	Power - Finishing (2nd Floor)	15 days	7/19/21	8/6/21	15 days	1/25/22	2/14/22	15 days	1/11/22	1/31/22	0 days	NA	NA	0%														
417	Electrical - Lighting	270 days	8/3/20	8/27/21	269 days	2/16/21	3/7/22	277 days	1/21/21	2/21/22	0 days	NA	NA	0%														
418	Lighting - U/G Rough-In (Exterior)	20 days	8/3/20	8/28/20	20 days	2/16/21	3/15/21	20 days	1/21/21	2/17/21	0 days	NA	NA	0%														
419	Lighting - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
420	Lighting - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
421	Lighting - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%														
422	Lighting - Wiring (Exterior)	15 days	5/17/21	6/4/21	15 days	11/15/21	12/3/21	15 days	11/1/21	11/19/21	0 days	NA	NA	0%														
423	Lighting - Wiring (1st Floor)	15 days	6/7/21	6/25/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%														
424	Lighting - Wiring (Mezz.)	15 days	4/29/21	5/19/21	15 days	11/25/21	12/15/21	15 days	11/4/21	11/24/21	0 days	NA	NA	0%														
425	Lighting - Wiring (2nd Floor)	15 days	5/17/21	6/4/21	15 days	12/6/21	1/3/22	15 days	11/22/21	12/10/21	0 days	NA	NA	0%														
426	Lighting - Exterior (Building)	5 days	5/17/21	5/21/21	5 days	10/25/21	10/29/21	5 days	9/9/21	9/15/21	0 days	NA	NA	0%														
427	Lighting - Exterior (Light Poles)	5 days	5/24/21	5/28/21	5 days	11/1/21	11/5/21	5 days	9/16/21	9/22/21	0 days	NA	NA	0%														
428	Lighting - Exterior (Ground Pylon Sign)	1 day	6/21/21	6/21/21	1 day	11/15/21	11/15/21	1 day	9/30/21	9/30/21	0 days	NA	NA	0%														
429	Lighting - Finishing (1st Floor)	20 days	7/19/21	8/13/21	20 days	1/25/22	2/21/22	20 days	1/11/22	2/7/22	0 days	NA	NA	0%														
430	Lighting - Finishing (Mezz.)	5 days	5/20/21	5/26/21	5 days	12/16/21	12/22/21	5 days	11/25/21	12/1/21	0 days	NA	NA	0%														
431	Lighting - Finishing (2nd Floor)	20 days	6/21/21	7/16/21	20 days	1/4/22	1/31/22	20 days	12/13/21	1/17/22	0 days	NA	NA	0%														
432	Lighting Controls - U/G Rough-In (Exterior)	20 days	8/3/20	8/28/20	20 days	2/16/21	3/15/21	20 days	1/21/21	2/17/21	0 days	NA	NA	0%														
433	Lighting Controls - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
434	Lighting Controls - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
435	Lighting Controls - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%														
436	Lighting Controls - Wiring (Exterior)	5 days	8/31/20	9/4/20	5 days	3/16/21	3/22/21	5 days	2/18/21	2/24/21	0 days	NA	NA	0%														
437	Lighting Controls - Wiring (1st Floor)	5 days	6/7/21	6/11/21	5 days	1/4/22	1/10/22	5 days	12/13/21	12/17/21	0 days	NA	NA	0%														
438	Lighting Controls - Wiring (Mezz.)	5 days	4/29/21	5/5/21	5 days	11/25/21	12/1/21	5 days	11/4/21	11/10/21	0 days	NA	NA	0%														
439	Lighting Controls - Wiring (2nd Floor)	5 days	5/17/21	5/21/21	5 days	12/6/21	12/10/21	5 days	11/22/21	11/26/21	0 days	NA	NA	0%														
440	Lighting Controls - Finishing (Exterior)	5 days	6/22/21	6/28/21	5 days	11/1/21	11/5/21	5 days	9/16/21	9/22/21	0 days	NA	NA	0%														
441	Lighting Controls - Finishing (1st Floor)	10 days	8/16/21	8/27/21	10 days	2/22/22	3/7/22	10 days	2/8/22	2/21/22	0 days	NA	NA	0%														
442	Lighting Controls - Finishing (Mezz.)	5 days	5/27/21	6/2/21	5 days	12/23/21	1/6/22	5 days	12/2/21	12/8/21	0 days	NA	NA	0%														
443	Lighting Controls - Finishing (2nd Floor)	10 days	7/19/21	7/30/21	10 days	2/1/22	2/14/22	10 days	1/18/22	1/31/22	0 days	NA	NA	0%														
444	Electrical - Fire Alarm	210 days	9/28/20	7/30/21	200 days	5/3/21	2/14/22	200 days	4/19/21	1/31/22	0 days	NA	NA	0%														
445	Fire Alarm - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
446	Fire Alarm - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
447	Fire Alarm - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%														

 Project: CYFSHQ#4-5 Date: 2/1/21	Baseline Milestone		Finish-only		Milestone		Inactive Milestone	
	Baseline Summary		Duration-only		Summary Progress		Inactive Summary	
	Critical Progress		Critical		Summary		Deadline	
	Task		Critical Split		Manual Summary		Baseline	
	Split		Path Driving Predecessor Milestone Task		Project Summary		Slippage	
	Task Progress		Path Driving Predecessor Summary Task		External Tasks			
	Manual Task		Path Driving Predecessor Normal Task		External Milestone			
	Start-only		Baseline Split		Inactive Task			

CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.

* All dates are weather dependent and COVID-19 impact dependent.

CENTRAL YORK FIRE SERVICES HEADQUARTERS STATION #4-5

CONSTRUCTION SCHEDULE

ID	Task Name	Original Duration	Original Start	Original Finish	Duration (Rev01)	Start (Rev01)	Finish (Rev01)	Scheduled Duration	Scheduled Start	Scheduled Finish	Actual Duration	Actual Start	Actual Finish	% Complete	Q3	Q4	2020 Q1	2020 Q2	2020 Q3	2020 Q4	2021 Q1	2021 Q2	2021 Q3	2021 Q4	2022 Q1	2022 Q2	2022 Q3	2022 Q4
448	Fire Alarm - Wiring (1st Floor)	15 days	6/7/21	6/25/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%														
449	Fire Alarm - Wiring (Mezz.)	5 days	4/29/21	5/5/21	5 days	11/25/21	12/1/21	5 days	11/4/21	11/10/21	0 days	NA	NA	0%														
450	Fire Alarm - Wiring (2nd Floor)	15 days	5/17/21	6/4/21	15 days	12/6/21	1/3/22	15 days	11/22/21	12/10/21	0 days	NA	NA	0%														
451	Fire Alarm - Finishing (1st Floor)	15 days	7/12/21	7/30/21	15 days	1/25/22	2/14/22	15 days	1/11/22	1/31/22	0 days	NA	NA	0%														
452	Fire Alarm - Finishing (Mezz.)	5 days	7/5/21	7/9/21	5 days	1/25/22	1/31/22	5 days	1/11/22	1/17/22	0 days	NA	NA	0%														
453	Fire Alarm - Finishing (2nd Floor)	15 days	6/14/21	7/2/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%														
454	Electrical - Comm./Security/Data	265 days	8/3/20	8/20/21	269 days	2/16/21	3/7/22	277 days	1/21/21	2/21/22	0 days	NA	NA	0%														
455	C/S/D - U/G Rough-In (Exterior)	10 days	8/3/20	8/14/20	10 days	2/16/21	3/1/21	10 days	1/21/21	2/3/21	0 days	NA	NA	0%														
456	C/S/D - Rough-In (1st Floor)	170 days	9/28/20	6/4/21	170 days	5/3/21	1/3/22	170 days	4/19/21	12/10/21	0 days	NA	NA	0%														
457	C/S/D - Rough-In (Mezz.)	103 days	11/23/20	4/28/21	103 days	7/5/21	11/24/21	103 days	6/14/21	11/3/21	0 days	NA	NA	0%														
458	C/S/D - Rough-In (2nd Floor)	155 days	9/28/20	5/14/21	155 days	5/3/21	12/3/21	155 days	4/19/21	11/19/21	0 days	NA	NA	0%														
459	[CA] C/S/D - Pulling (Exterior)	10 days	6/28/21	7/9/21	10 days	1/25/22	2/7/22	10 days	1/11/22	1/24/22	0 days	NA	NA	0%														
460	[CA] C/S/D - Pulling (1st Floor)	15 days	6/7/21	6/25/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%														
461	[CA] C/S/D - Pulling (Mezz.)	5 days	4/29/21	5/5/21	5 days	11/25/21	12/1/21	5 days	11/4/21	11/10/21	0 days	NA	NA	0%														
462	[CA] C/S/D - Pulling (2nd Floor)	15 days	5/17/21	6/4/21	15 days	12/6/21	1/3/22	15 days	11/22/21	12/10/21	0 days	NA	NA	0%														
463	[CA] C/S/D - Finishing (Exterior)	15 days	8/2/21	8/20/21	15 days	2/15/22	3/7/22	15 days	2/1/22	2/21/22	0 days	NA	NA	0%														
464	[CA] C/S/D - Finishing (1st Floor)	15 days	7/12/21	7/30/21	15 days	1/25/22	2/14/22	15 days	1/11/22	1/31/22	0 days	NA	NA	0%														
465	[CA] C/S/D - Finishing (Mezz.)	15 days	7/12/21	7/30/21	15 days	12/2/21	12/22/21	15 days	11/11/21	12/1/21	0 days	NA	NA	0%														
466	[CA] C/S/D - Finishing (2nd Floor)	15 days	6/14/21	7/2/21	15 days	1/4/22	1/24/22	15 days	12/13/21	1/10/22	0 days	NA	NA	0%														



Project: CYFSHQ#4-5
Date: 2/1/21

Baseline Milestone
Baseline Summary
Critical Progress
Task
Split
Task Progress
Manual Task
Start-only



Finish-only
Duration-only
Critical
Critical Split
Path Driving Predecessor Milestone Task
Path Driving Predecessor Summary Task
Path Driving Predecessor Normal Task
Baseline Split



Milestone
Summary Progress
Summary
Manual Summary
Project Summary
External Tasks
External Milestone
Inactive Task



Inactive Milestone
Inactive Summary
Deadline
Baseline
Slippage



CONSTRUCTION SCHEDULE - #001 - Rev. #02

1. Structural Steel Erection phasing was revised. Earlier start on site.
* All dates are weather dependent and COVID-19 impact dependent.

